

Bay Bridge Capital Projects - October 2022 Update

Pin	Contract No.	Description	AD	NTP	Budget (Thousands \$)	Anticipated Completion	Percent Complete (Construction)	Design (D), Procurement (P), or Construction (C) Phase
2329	BB-2757R	Replace 5KV Feeder on EB Span & Redundant Cable	4/16/19	10/15/19	50,229	Fall 2022	90	C
2369	BB-2819	Deck Rehabilitation and Miscellaneous Modifications	3/6/19	9/9/19	33,248	Fall 2022	94	C
2476	BB-3008	Bay Bridge Crossover Automated Lane Closure System	5/24/19	2/3/20	18,249	Fall 2022	90	C
2516	BB-3014	Bay Bridge Emergency All Electronic Toll (AET) Conversion	9/25/20	1/11/21	51,456	Fall 2022	88	C
2501	BB-3013R	On-Call Structural Repairs and Miscellaneous Modifications for Bay Bridge	1/28/21	8/16/21	14,638	Summer 2024	37	C
2504	BB-3012	Queue Detection System	N/A	N/A	2,045	Spring 2023	25	C
2317	BB-2726	Rehabilitate Decks of Eastbound Span - Phase I Deck Widening and Replacement of Deck Truss Spans (Eng. Only)	9/26/19	7/12/21	12,050	Fall 2022 (CMAR) Design Phase 1	N/A	P
2470	BB-3004	Construct Project Management Office and Maintenance Equipment Storage Building	9/27/22	3/21/23	9,600	Spring 2025	N/A	P